Margaret P. Grafeld Declassified/Released US Department of State EO Systematic Review 04 MAY 2006

# Message Text

UNCLASSIFIED

PAGE 01 SINAI 01495 141341Z

41
ACTION SSM-05

INFO OCT-01 PASS-00 ISO-00 OC-06 CCO-00 /012 W
---------- 129409
R 142320Z AUG 76
FM USMISSION SINAI
TO SECSTATE WASHDC 878

UNCLAS SINAI 1495

DEPT FOR SSM/STILES

RELAY TO: E-SYSTEMS, INC.
MAJORS FIELD
GREENVILE, TX 75401
PHONE: 214-455-3450
TELEX NBR. 9108605604

ATTN: B.B. WOLFE
FROM E.E. PEARCY

ESY-SFM NO. DTD 13 AUGUST 1976

SUBJECT: E-1 SURVEILLANCE STATION

1. THE E-1 SURVEILLANCE STATION IS PRESENTLY LOCATED IN AN EGYPTIAN BUILDING INTERNAL TO THE E-1 COMPOUND. THE EGYPTIAN BUILDING IS NOT UP TO U.S. STANDARDS IN SANITATION, MODERN LIGHTING OR COMFORT. THE BUILDING IS NOT LOCATED TO PROVIDE OPTIMUM OBSERVATION OF THE PRIMARY AREAS OF INTEREST. FURTHER, A SURVEILLANCE STATION BUILDING WAS SPECIFICALLY DESIGNED AND CONSTRUCTED AT THE J-1 SURVEILLANCE SITE. IN THE INTEREST OF EQUALITY, A SIMILD BUILDING SHOULD BE ERECTED AT THE E-1 SURVEILLANCE SITE.

2. THEREFORE, IT IS PROPOSED THAT AUTHORIZATION BE OBTAINED FOR THE CONSTRUCTION OF A BUILDING AT THE E-1 SURVEILLANCE SITE. THIS BUILDING SHOULD BE COMPARABLE IN DESIGN AND CONSTRUCTION TO THE BUILDING
UNCLASSIFIED

UNCLASSIFIED

PAGE 02 SINAI 01495 141341Z

PRESENTLY LOCATED AT J-1. THE SPECIFICATIONS FOR THE

Margaret P. Grafeld Declassified/Released US Department of State EO Systematic Review 04 MAY 2006

Margaret P. Grafeld Declassified/Released US Department of State EO Systematic Review 04 MAY 2006

PROPOSED E-1 SURVEILLANCE STATION BUILDING FOLLOWS:

A. LOCATION AS DESIGNATED BY THE USG/SFM.
B. 12 X 28 FT. BUILDING CONSTRUCTED FROM KELLY KLOSURE MATERIALS SET ON A 4 INCH REINFORCED CONCRETE SLAB WITH AN 8 X 12 FT. COVERED AND SCREENED PORCH ON ONE END.
C. THE BUILDING WILL BE PARTITIONED TO FORM:
(1) A 10 FT. 6 IN. X 12 FT. ROOM ON THE PORCH END FOR OPERATIONAL REQUIREMENTS.
(2) A 9 FT. 8 IN. X 12 FT. ROOM ON THE OPPOSITE END TO THE PORCH FOR SLEEPING.
(3) A 7 FT. 10 IN. X 12 FT. MIDDLE AREA FOR BATH AND APPROPRIATE COOKING/FOOD STORAGE FACILITIES.
D. THE WALLS AND CEILINGS WILL BE INSULATED AND FINISHED IN PLYWOOD OR PANELING.
E. FLUORESCENT LIGHTING WILL BE INSTALLED WITH INDIVIDUALLY CONTROLLED LIGHTING IN THE SLEEPING AREA.
F. ONE DOOR EXIT WILL BE INSTALLED IN THE END OF THE BUILDING LEADING INTO THE SCREENED PORCH AREA. A SCREEN DOOR WILL BE INSTALLED ON THE SCREENED PORCH FOR EXIT FROM THE PORCH AREA.
G. THE OPERATIONS AND SLEEPING ROOM WILL EACH HAVE TWO WINDOWS WITH SCREENS INSTALLED.
H. AN APPROPRIATE WATER TANK AND TOWER WILL BE IN-STALLED.
I. AN APPROPRIATE SEPTIC TANK AND DRAIN FIELD WILL BE INSTALLED.
J. ADEQUATE WINDOW MODEL AIR CONDITIONING UNIT(S) WILL BE INSTALLED.
K. TWO BEDS, ONE MICRO WAVE OVEN, ONE UNDER THE COUNTER REFRIGERATOR, ONE SHOWER, ONE COMMODE, ONE WASHBASIN, ONE APPROPRIATE SIZE WATER HEATER, ONE DESK AND ONE CHAIR WILL BE PROVIDED.
L. AN ADEQUATE ENTRANCE ROAD AND PARKING AREA WILL BE PREPARED.
M. A 20 FT. ANTENNA WILL BE ERECTED PROXIMATE TO THE BUILDING.
N. AN APPROPRIATE SIZED GENERATOR, BAFFLED TO RE-
UNCLASSIFIED

UNCLASSIFIED

PAGE 03 SINAI 01495 141341Z

DUCE NOISE IN THE BUILDING, WILL BE PROVIDED.
O. ALL FEASIBLE EFFORT WILL BE EXERCISED TO MAKE THE BUILDING COMPARABLE TO THE EXISTING BUILDING AT THE J-1 SURVEILLANCE SITE EXCEPT WHERE PECULIAR OPERATIONAL REQUIREMENTS DICTATE OTHERWISE.

3. ESTIMATED CONSTRUCTION COSTS FOR THE E-1 SURVEILLANCE STATION ARE:

Margaret P. Grafeld Declassified/Released US Department of State EO Systematic Review 04 MAY 2006

Margaret P. Grafeld Declassified/Released US Department of State EO Systematic Review 04 MAY 2006

A. 370 MAN HOURS
B. LUMBER/CONCRETE/AGGRAGATE - $4,850.00
C. PLUMBING MATERIALS - $1,480.00
D. ELECTRICAL MATERIALS - $328.00
E. KELLY KLOSURE HARDWARE - $239.75
F. TOTAL MATERIAL COST - $6,897.75

4. ON APPROVAL FOR CONSTRUCTION IT IS REQUESTED THAT
ESY GREENVILE PROCURE THE FOLLOWING MATERIALS IN CONUS
AND SHIP TO SFM BY THE MOST ECONOMICAL MEANS:

A. ELECTRICAL:
  A. 4 EACH KEYLESS FIXTURES - $12.00
  B. 6 EACH SP-ST TOGGLE SWITCHES - $17.00
  C. 8 EACH DUPLEX RECEPTICAL - $18.00
D. 1 EACH PANEL 120/208 3 PHASE 8 CIRCUIT - $60.00
E. ROMEX - 250 FT. 8/3/ROMEX-500 FT. 12/2 - $135.00
  F. FLOURESCENT FIXTURES 2 LAMPS 40 WATTS - $80.00
G. 1 - 220 VOLT RECEPTICAL FOR A/C - $6.00

B. PLUMBING:
  A. 80 FT 4" PLASTIC PIPE W/FITTINGS - $160.00
B. 60 FT 3/4" PLASTIC PIPE W/FITTINGS - $120.00

C. K&K HARDWARE:
  A. 8 - ERECTION ANGLES 8' AT $4.40 EA. - $35.20
  B. 65 LOCKING KEYS (#22010) AT $0.12 EA. - $7.80
  C. 14 EVE ANGLES 4' (#6085) AT $7.00 EA. - $98.00
  D. 7 RIDGE ANGLES 4' (#6082) AT $5.35 EA. - $37.45
  E. 14 BOTTOM CORD BRACKETS (#6070) AT $4.45 EA. - $61.30.

5. MUCH OF THE MATERIALS REQUIRED ARE ON HAND IN RE-
UNCLASSIFIED

UNCLASSIFIED

PAGE 04  SINAI 01495  141341Z

SERVE STOCK AND MAY BE UTILIZED FOR CONSTRUCTION IF
REPLACED. IN ADDITION SOME MATERIALS ON HAND WILL
BE EXPENDED WITH REPLACEMENT NOT REQUIRED. MATERIALS
REQUESTED IN PARA 3 & 4 INCLUDE ONLY MATERIALS
NOT ON HAND OR THOSE REQUIRED TO REPLACE RESERVE
STOCK.

USMISSION SINAI
THORNE

NOTE BY OC/T:  SINAI 1495 PASSED ABOVE ADDRESSEE.

UNCLASSIFIED

Margaret P. Grafeld Declassified/Released US Department of State EO Systematic Review 04 MAY 2006

Margaret P. Grafeld Declassified/Released US Department of State EO Systematic Review 04 MAY 2006

NNN

Margaret P. Grafeld Declassified/Released US Department of State EO Systematic Review 04 MAY 2006

# Message Attributes

**Automatic Decaptioning:** X
**Capture Date:** 01 JAN 1994
**Channel Indicators:** n/a
**Current Classification:** UNCLASSIFIED
**Concepts:** SURVEILLANCE, CONSTRUCTION
**Control Number:** n/a
**Copy:** SINGLE
**Draft Date:** 14 AUG 1976
**Decaption Date:** 01 JAN 1960
**Decaption Note:**
**Disposition Action:** n/a
**Disposition Approved on Date:**
**Disposition Authority:** n/a
**Disposition Case Number:** n/a
**Disposition Comment:**
**Disposition Date:** 01 JAN 1960
**Disposition Event:**
**Disposition History:** n/a
**Disposition Reason:**
**Disposition Remarks:**
**Document Number:** 1976SINAI01495
**Document Source:** CORE
**Document Unique ID:** 00
**Drafter:** n/a
**Enclosure:** n/a
**Executive Order:** N/A
**Errors:** N/A
**Film Number:** D760313-0657
**From:** SINAI
**Handling Restrictions:** n/a
**Image Path:**
**ISecure:** 1
**Legacy Key:** link1976/newtext/t19760853/aaaabttr.tel
**Line Count:** 165
**Locator:** TEXT ON-LINE, ON MICROFILM
**Office:** ACTION SSM
**Original Classification:** UNCLASSIFIED
**Original Handling Restrictions:** n/a
**Original Previous Classification:** n/a
**Original Previous Handling Restrictions:** n/a
**Page Count:** 4
**Previous Channel Indicators:** n/a
**Previous Classification:** n/a
**Previous Handling Restrictions:** n/a
**Reference:** n/a
**Review Action:** RELEASED, APPROVED
**Review Authority:** CunninFX
**Review Comment:** n/a
**Review Content Flags:**
**Review Date:** 16 APR 2004
**Review Event:**
**Review Exemptions:** n/a
**Review History:** RELEASED <16 APR 2004 by ReddocGW>; APPROVED <10 DEC 2004 by CunninFX>
**Review Markings:**

Margaret P. Grafeld
Declassified/Released
US Department of State
EO Systematic Review
04 MAY 2006

**Review Media Identifier:**
**Review Referrals:** n/a
**Review Release Date:** n/a
**Review Release Event:** n/a
**Review Transfer Date:**
**Review Withdrawn Fields:** n/a
**Secure:** OPEN
**Status:** NATIVE
**Subject:** E-1 SURVEILLANCE STATION
**TAGS:** MMOL, MOPS, EG, IS, US
**To:** STATE
**Type:** TE
**Markings:** Margaret P. Grafeld Declassified/Released US Department of State EO Systematic Review 04 MAY 2006